

VILLAGE OF VILLA PARK

CHANGE ORDER NUMBER (FINAL)

02

PROJECT: TERRACE STREET/DOUGLAS AVENUE STORMWATER DETENTION F  
 CONTRACTOR: EARTHWERKS LAND IMPROVEMENT AND DEVELOPMENT  
 DATE OF CONTRACT TIME START: 11/02/2009  
 ORIGINAL CONTRACT AMOUNT \$228,913.25

CHANGES ORDERED HEREWITH:

ADDITIONS

NO	ITEM	UNIT	ORIGINAL QUANTITY	REVISED QUANTITY	UNIT PRICE	AMOUNT
11	STONE RIPRAP, CLASS A3	SY	31.00	91.00	\$60.00	\$3,600.00
X43	ORNAMENTAL STEEL FENCE, 6 FOOT, FURNISH AND DELIVER	LUMP SUM	0.00	1.00	\$2,998.00	\$2,998.00
X44	MOBILIZATION OF LONG REACH EXCAVATOR	LUMP SUM	0.00	1.00	\$500.00	\$500.00
<b>TOTAL ADDITIONS:</b>						<b>\$7,098.00</b>

DEDUCTIONS

NO	ITEM	UNIT	ORIGINAL QUANTITY	REVISED QUANTITY	UNIT PRICE	AMOUNT
01	SUPPLIMENTAL WATERING	UNITS	100.00	0.00	\$10.00	(\$1,000.00)
40	MECHANICAL STREET SWEEPING	HOURS	10.00	3.00	\$100.00	(\$700.00)
41	ORNAMENTAL STEEL FENCE, 6 FOOT	FOOT	970.00	848.00	\$46.50	(\$5,496.00)
<b>TOTAL DEDUCTIONS:</b>						<b>(\$7,373.00)</b>

TOTAL ADDITIONS **\$7,098.00**

TOTAL DEDUCTIONS **(\$7,373.00)**

TOTAL CHANGE ORDER AMOUNT **(\$275.00)**

REASON FOR CHANGE ORDER:

This Final Change Order #02 includes increases and decreases in contract quantities for the construction of the Stormwater Detention Pond at Terrace Street and Douglas Avenue, as well as the balancing of some contract quantities as measured in the field. Additional Contract Pay Items X43 (Ornamental Steel Fence, 6 Foot, Furnish and Deliver) and X44, Mobilization of Long Reach Excavator are also included.

CONTRACT AMOUNT

ORIGINAL CONTRACT AMOUNT	<u>\$228,913.25</u>
PREVIOUS CHANGE ORDERS (+/-)	<u>\$1,142.25</u>
THIS CHANGE ORDER (+/-)	<u>(\$275.00)</u>
TOTAL CHANGE ORDERS (+/-)	<u>\$867.25</u>
REVISED CONTRACT AMOUNT	<u>\$229,780.50</u>

CONTRACT TIME (CALENDAR DAYS)

	SUBSTANTIAL COMPLETION	FINAL COMPLETION
ORIGINAL	40	270
DAYS SUSPENDED (+/-)	0	0
THIS C.O. (+/-)	5	5
REVISED	45	275
ORIG. COMPLETION DATE	12/12/09	07/30/10
REV. COMPLETION DATE	12/17/09	08/04/10


It is agreed by the Contractor that this change order includes any and all costs associated with or resulting from the change ordered herein, including all impact, delays, and acceleration costs. Other than the dollar amount and time allowance listed above, there shall be no further time or dollar compensation as a result of this change order.


THIS DOCUMENT SHALL BECOME AN AMENDMENT TO THE CONTRACT AND ALL STIPULATIONS AND COVENANTS OF THE CONTRACT SHALL APPLY HERETO.


VILLAGE OF VILLA PARK  
OWNER

V3 COMPANIES  
RESIDENT ENGINEER

EARTHWERKS LAND IMPROVEMENT AND DEVELOPMENT  
CONTRACTOR

BY:  5/25/10  
DATE

BY:  5/3/2010  
DATE

BY:  5/3/10  
DATE